D.O.W. Work Order No.:

Water Service Report

Date of Installation:

5/21/2019

| Project/Permit Number: XXXXX Water Main Improvements | | Approval (circle one): Yes No Partial |
|----------------------------------------------------------|----------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|
| Property Address: 1234 Main Street | | Contractor: XYZ Construction |
| Premise Number: 070-004332 | Must be within 42" to | Inspector: ABC Consulting Services, Inc. |
| Lot Number/Subdivision: | 60" regardless of size | Supervisor: John Doe |
| WORK PERFORMED: | Circle One: New | Transfer Put-In-Shape Corporation Stop (Replace) Repair (PIS) Repair/Replacement |
| TAP/SERVICE INFORMATION | <u> </u> | |
| Curb Box Location: 25 | Feet <u>E</u> of | Centerline of Long Street |
| 15 | Feet <u>S</u> of | Centerline of Main Street |
| Depth of Tap (at curb box): | 46" (must be within 42" to 60") | Depth of Tap (at main):51" |
| Water Main Size: | 8" | Tap Size (at main): 3/4" |
| <u>New</u> Water Service Length (W.M. to curb box): | 23' | New Water Service Manufacturer: XXXXXXXX |
| <u>New</u> Water Service Material (W.M. to curb box): | Copper | Owner's Side Water Service Material (Curb box to meter): Plastic |
| Northing: | <u>xxxxxxxxxxxxx</u> | Easting: XXXXXXXXXXXXXXX |
| ABANDONED TAP/SERVICE | | |
| Premise Number: | 070-004332 | Previous Tap Size: 3/4" |
| Previous Water Service Material (W.M. to curb box): | Galvanized | - |
| Remarks: | | |
| | | |
| | Тар | Drawing |
| W | Basis for measurement must be centerline of street or right-of-way line | |