

Appendix C – Detailed Schedule

Timeline / Workflow	2024												2025											
	Jan	Feb	Mar	Apl	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apl	May	June	July	Aug	Sept	Oct	Nov	Dec
Create and distribute RFP for design and construction of Waste and Reuse Convenience Centers	█	█	█																					
Community and stakeholder input on proposals for convenience centers			█	█																				
Review and accept bids for design and construction of Waste and Reuse Convenience Centers				█	█																			
Construction of two Waste and Reuse Convenience Centers							█	█	█	█	█	█	█	█	█	█	█	█	█	█	█			
Permanant infrastructure of convenience centers open																						█	█	
Bid and purchase of two electric transportation vehicles						█	█	█																
Bid and purchase of data and technology tracking and software and equipment																			█	█	█			
Community and stakeholder input on food waste auxiliary locations	█	█											█	█										
Construction of ten auxiliary food waste drop off locations			█	█											█	█								
Auxiliary food waste locations open for residents					█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	